

Geothermal Heat Pumps

Unit Start-Up Checklist

Remove from literature packet and place in customer file at dealership after completion.

NOTE: Read the entire installation instruction manual before starting the installation and start-up procedure.

Date: _____

Customer Name: _____

Address: _____

City, State, Zip _____

Phone: _____

Start-Up Technician Name: _____

Unit Nameplate Data

Model #: _____ Serial #: _____

Refrigerant Charge (oz): _____

Compressor RLA: _____ LRA: _____

Blower Motor FLA (Or NPA): _____ HP: _____

Maximum Fuse Size (amps): _____

Maximum Circuit Ampacity: _____

Operating Conditions

COOLING MODE

HEATING MODE

Entering / Leaving Air Temp _____ / _____

Entering Air Measured at: _____

Leaving Air Measured at: _____

Source Fluid Type: _____

Entering / Leaving Fluid Temp: _____ / _____

Calculate Heat of Extraction / Heat of Rejection and compare to performance tables shown in Product Data

Heating Mode – Heat of Extraction:

Flow Rate (gpm) _____ X Temp Difference (deg. F) _____ X Fluid Factor* _____ = _____

Cooling Mode – Heat of Rejection:

Flow Rate (gpm) _____ X Temp Difference (deg. F) _____ X Fluid Factor* _____ = _____

* Fluid factor: Use 500 for water, 485 for antifreeze.

Fluid Flow (gpm) _____

Fluid Side Pressure Drop _____

Compressor Volts / Amps: _____ / _____

Blower Motor Volts / Amps: _____ / _____

The following items are required for Troubleshooting ONLY. Do not install gauges unless a problem is suspected:

Suction / Discharge Pressure (psig) _____ / _____

Suction / Discharge Temp _____ / _____

Suction Superheat _____

Entering TXV / Cap Tube Temp _____

Liquid Subcooling _____

Auxiliary Heat

Model #: _____ Serial #: _____

Max Fuse Size (Amps): _____ Volts / Amps: _____

Entering Air Temperature: _____ Leaving Air Temperature: _____